

CONSTRUCTION SCHEDULE BAR CHART

PROJECT: Tropical Smoothie Café
MALL NAME:
LOCATION:
PROJECT MANAGER: Brian Weems
OFFICE PHONE / FAX: 770-271-3199
DESCRIPTION: NEW

TOTAL SPACE: 1,700

GENERIC CHART

SUPERINTENDENT:

START CONSTRUCTION:

FINISH CONSTRUCTION:

PROJECT LENGTH: 8 WEEKS

(Includes Holiday Time Off for extended ti

	09-Jun-08	16-Jun-08	23-Jun-08	30-Jun-08	07-Jul-08	14-Jul-08	21-Jul-08	28-Jul-08	04-Aug-08	14-Aug-06		
Week:	1	2	3	4	5	6	7	8	9	10	11	12
JOB SETUP: DUMPSTER, PHONE, ETC.	XXXXXXX											
Materials orders placed (Special Orders)	XXXXXXX											
PRECONSTRUCTION MEETING	XXXXXXX											
CUT FLOOR AND INSPECTION-REPOUR	XXXXXXX	XXXXXXX										
UNDERGROUND PLUMBING ROUGH-IN		XXXXXXXXXXXXXXXX										
SPRINKLER DROPS ROUGH-IN		XXXXXXXXXXXXXXXX										
HVAC ROUGH-IN		XXXXXXXXXXXXXXXX										
LAYOUT APPROVED BY CONST. MGR.	XXXXXXX	XXXXXXX										
METAL STUD FRAMING			XXXXXXXXXXXXXXXX									
PLUMBING ABOVE GROUND INSTALL				XXXXXXXXXX	XXXXXXX							
ELECTRICAL ROUGH-IN WALLS				XXXXXXXXXXXXXXXX								
ELECTRICAL ROUGH-IN CEILING		XXXXXX										
ORDER ELEC FIXTURES IF NOT SUPPLIED		XXXXXX										
ORDER SAFARI TRIM PRODUCTS			XXXXXX									
ORDER FRP KITCHEN- TILE IN DINNING ROOM			XXXXXX									
ROUGH INSPECTION'S COMPLETED			XXXXXX									
SPRINKLER MAINS INSTALLED				XXXXXX								
SPRINKLER INSTALLATION				XXXXXX								
GYPSON BOARD HANGING / FINISHING		XXXXXXXXXXXXXXXX										
ACOUSTICAL CEILINGS				XXXXXXXXXXXXXXXX								
PAINTING AND WALLCOVERING				XXXXXXXXXXXXXXXX								
TRIM PACKAGE COMPLETE						XXXXXX						
EQUIPMENT DELIVERY						XXXXXX						
HVAC TRIM & FINAL						XXXXXX						
PLUMBING TRIM & FINAL						XXXXXX						
ELECTRICAL TRIM & FINAL					XXXXXXXXXXXXXXXX							
BUILDING FINAL							XXXXXXXXXXXXXXXX					
FIRE MARSHALL FINAL							XXXXXXXXXXXXXXXX					
INDEPENDENT AIR BALANCE REPORT							XXXXXXXXXXXXXXXX					
FINAL CLEAN UP							XXXXXXXXXXXXXXXX					
COMPLETE PUNCHLIST								XXXXXX				

FIXTURE INSTALL - 10 - 10 - 07

PUNCHLIST - 10 - 17 - 07

FINISH CONSTRUCTION

CERTIFICATE OF OCCUPANCY

me.)